

Santa Fe MPO TIP Project Updates
June 2020

Blue = City Project	Orange = County Project	Green = NMDOT Project
---------------------	-------------------------	-----------------------

Project:	S100650 Acequia Trail Preliminary Engineering Rufina to San Felipe
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$300,000/Transportation Alternatives Program (TAP)
Start/End Date:	2015/TBD pending construction funding
Update:	FFY21 Funding for design. City plans to submit the Agreement Request Form in August to start the process.

Project:	S100660 Canada Trail Connection
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$900,000/Transportation Alternatives Program (TAP)
Start/End Date:	2017/2021
Update:	FFY21 Funding for construction/construction management. City plans to submit the Agreement Request Form in August to start the process. Coordinating with NMDOT regarding certification requirements for this project.

Project:	S100670 Santa Fe Safe Routes to School Coordinator
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$343,406/Transportation Alternatives Program (TAP)
Start/End Date:	July 2020 – July 2023
Update:	Jessica Romero, Parks and Rec will be designated person responsible. City is awaiting obligation letter. Anticipated in July of 2020. City has budgeted for 3 year project starting in July of 2020.

Project:	S100370 Agua Fria St./Cottonwood Drive Intersection
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$1,796,000/Highway Safety Improvement Program (HSIP)
Start/End Date:	2015/2021
Update:	In the process of right-of-way acquisition, awaiting signed purchase contract from City Manager to extend the offer to property owner. We're also awaiting execution of a sole source contract for Souder, Miller & Associates to complete 90% plans and final construction documents. City is also working on an RFP for

	construction management services.
--	-----------------------------------

Project:	S100460 Guadalupe St. Reconstruction Road Diet
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,742,201/Highway Safety Improvement Program (HSIP)
Start/End Date:	2017/2023
Update:	Wilson & Company submitted right-of-way maps to NMDOT for review this week and they're working towards 90% plans.

Project:	S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,984,999/Highway Safety Improvement Program (HSIP)
Start/End Date:	2020/2023
Update:	The City has prepared a draft RFP for engineering services that is awaiting review and approval by City Purchasing Department and NMDOT following the start of the City's new fiscal year in July.

Project:	S100630 Arroyo Hondo Trail Segment 2
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,437,046/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2020
Update:	We received federal funding (CMAQ) for segment 2 (Rancho Viejo Fire Station to the Turquoise Trail subdivision) and segment 3 (Rancho Viejo Fire Station to Santa Fe Community College). These segments have not yet started construction; we are getting our certifications in place for segment 2 in order to begin the construction in the next few months.

Project:	S100640 Arroyo Hondo Trail Segment 3
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,721,870/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2022
Update:	We received federal funding (CMAQ) for segment 2 (Rancho Viejo Fire Station to the Turquoise Trail subdivision) and segment 3 (Rancho Viejo Fire Station to Santa Fe Community College). These segments have not yet started construction; we are finalizing the engineering for segment 3 as well as the certifications for segment 3 in order to start construction in FFY2022.

Project:	S100122 South/East Connector
Agency:	Santa Fe County
Project Type:	Road - New Construction
Cost/Fund:	\$10,700,000/Local General Funds
Start/End Date:	2018/2022
Update:	Santa Fe County is currently finalizing funding for the NE/SE Connector. While we have specific gap funding targeted, it will still be in the purview of the Board of County Commissioners to approve the proposed funding gap. The 60% design plan submittal from the engineer is due at the first of July. Once we have the 60% design plans, we will have a better view of what the engineering cost estimate will be and ultimately guide any further changes to the scope, by removing certain items that will keep the project within budget.

Project:	S100570 Cerrillos Rd./ Second St.
Agency:	NMDOT
Project Type:	ADA Improvements
Cost/Fund:	\$1,386,000//Surface Transportation Program (STP), Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2019/?
Update:	This project is awaiting ROW acquisition from SFIS. SFIS has requested the NMDOT combine this ROW with S100680. Construction year is unknown.

Project:	S100710 I 25 - Bridge 7177
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$1,500,000/National Highway Performance Program (NHPP)
Start/End Date:	2021/2022
Update:	This project is Bridge Rehab and includes raising the bridge. Letting Date is October 2021. Construction to be in Spring 2022.

Project:	S100610 JUNCTION OF 1-25/US 285
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$705,000/National Highway Performance Program (NHPP)
Start/End Date:	
Update:	

Project:	S100590 I 25 Frontage Bridge-INFORMATIONAL
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$749,200/National Highway Performance Program (NHPP)

Start/End Date:	No timeframe
Update:	Bridge Preservation Project. This is a shelved project. As soon as budget becomes available this will get completed.

Project:	S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design
Agency:	NMDOT
Project Type:	Preliminary Engineering
Cost/Fund:	\$1,004,386/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	2020/?
Update:	Phase A/B Study Cerrillos Road from St. Michaels Dr to St. Francis Drive. Kick off meeting in June with Study completed in June 2021. Construction year is unknown and will be in future years STIP.

Project:	S100440 NM 466 (St. Michaels)
Agency:	NMDOT
Project Type:	Road - Add Capacity/Widening
Cost/Fund:	\$17,290,210/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2025
Update:	St. Michaels and St. Francis Interchange. Kick off Meeting for Study in June 2020. Final Design complete in 2024. Construction in Spring 2025.

Project:	M501138 NM 599: Mill/Inlay
Agency:	NMDOT
Project Type:	Road - Major Preservation
Cost/Fund:	\$4,899,572/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	
Update:	Maintenance Project was completed in 2019

Project:	M501135 NM 599: Nova Chip Overlay
Agency:	NMDOT
Project Type:	Road - Major Preservation
Cost/Fund:	\$2,500,000/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	
Update:	Maintenance Project was completed in 2019

Project:	S100250 La Cienega/La Bajada Area Bridge
Agency:	NMDOT
Project Type:	Road - Resurface

Cost/Fund:	\$22,783,777/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2023
Update:	Slope Mitigation at La Bajada. Final Design complete in 2022 with construction in Spring of 2023

Project:	S100430 NM 599/US285 Ramp
Agency:	NMDOT
Project Type:	Safety
Cost/Fund:	\$3,608,620/Surface Transportation Program (STP)
Start/End Date:	2019/2021
Update:	Working towards 90% plan set. Letting Date December 2020. Construction Spring 2021