

Project Directory:

Santa Fe MPO TIP Project Updates..... 1

S100650 Acequia Trail Preliminary Engineering Rufina to San Felipe 1

S100660 Canada Trail Connection..... 1

S100670 Santa Fe Safe Routes to School Coordinator 2

S100370 Agua Fria St./Cottonwood Drive Intersection 2

S100460 Guadalupe St. Reconstruction Road Diet 2

S100630 Arroyo Hondo Trail Segment 2 3

S100640 Arroyo Hondo Trail Segment 3 4

S100122 South/East Connector 4

S100570 Cerrillos Rd./ Second St. 4

S100710 I 25 - Bridge 7177 4

S100610 JUNCTION OF 1-25/US 285 5

S100590 I 25 Frontage Bridge 5

S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design 5

S100440 NM 466 (St. Michaels)..... 5

M501138 NM 599: Mill/Inlay 5

M501135 NM 599: Nova Chip Overlay 6

S100250 La Cienega/La Bajada Area Bridge 6

S100430 NM 599/US285 Ramp..... 6

S100720 US-285, Lamy - USDOT 013802M 6

Blue = City Project	Orange = County Project	Green = NMDOT Project
---------------------	-------------------------	-----------------------

Project:	S100650 Acequia Trail Preliminary Engineering Rufina to San Felipe
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$300,000/Transportation Alternatives Program (TAP)
Start/End Date:	2015/2021 pending construction funding
Update:	FFY21 Funding for design. City submitted the Agreement Request Form in October. T/LPA Coordinator obtained necessary signatures and submitted the request to Planning Oversight Division to draft the agreements.

Project:	S100660 Canada Trail Connection
----------	---

Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$900,000/Transportation Alternatives Program (TAP)
Start/End Date:	2014/2021
Update:	FFY21 Funding for construction/construction management. City submitted the Agreement Request Form in October. T/LPA Coordinator obtained necessary signatures and submitted the request to Planning Oversight Division to draft the agreements. Coordinating with NMDOT regarding PS&E review and certification requirements for this project.

Project:	<u>S100670 Santa Fe Safe Routes to School Coordinator</u>
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$343,406/Transportation Alternatives Program (TAP)
Start/End Date:	July 2020 – July 2023
Update:	The MPO and city led the RFP selection process and will negotiate a contract with the selected proposal in November.

Project:	<u>S100370 Agua Fria St./Cottonwood Drive Intersection</u>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$1,796,000/Highway Safety Improvement Program (HSIP)
Start/End Date:	2015/2021
Update:	Project is tracking behind due to right-of-way acquisition process and coordination to obtain required project certifications (environmental, right-of-way, utility, railroad and intelligent transportation systems). Sole Source Agreement signed on September 17, 2020 to complete 90% plans and final construction documents. RFP for construction management services is being re-drafted to conform with Purchasing's new RFP format.

Project:	<u>S100460 Guadalupe St. Reconstruction Road Diet</u>
----------	---

Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,742,201/Highway Safety Improvement Program (HSIP)
Start/End Date:	2017/2023
Update:	90% design plan was initially reviewed by NMDOT in September. Internally reviewed by City ADA Coordinator and City Signal Supervisor. Consultants (Wilson & Co.) working on the mark-ups on the Construction Plan Set for the next (final) 90% NMDOT design review meeting. Also working on: a) revisions to the Traffic Control Phasing and Pedestrian Phasing; b) the Environmental Document (Categorical Exclusion); c) Tribal consultations; and d) ROW acquisitions. City applied for amending project length from 0.52 miles to 0.679 miles.

Project:	S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,984,999/Highway Safety Improvement Program (HSIP)
Start/End Date:	2020/2023
Update:	Public Works re-drafting the RFP submitted to Purchasing Division in July. It has to follow the new Purchasing's RFP format. However, SOW has been approved by NMDOT.

Project:	S100630 Arroyo Hondo Trail Segment 2
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,437,046/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2020
Update:	We received federal funding (CMAQ) for segment 2 (Rancho Viejo Fire Station to the Turquoise Trail subdivision) and segment 3 (Rancho Viejo Fire Station to Santa Fe Community College). These segments have not yet started construction; we are

getting our certifications in place for segment 2 in order to begin the construction in the next few months.

Project:	S100640 Arroyo Hondo Trail Segment 3
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,721,870/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2022
Update:	We received federal funding (CMAQ) for segment 2 (Rancho Viejo Fire Station to the Turquoise Trail subdivision) and segment 3 (Rancho Viejo Fire Station to Santa Fe Community College). These segments have not yet started construction; we are finalizing the engineering for segment 3 as well as the certifications for segment 3 in order to start construction in FFY2022.

Project:	S100122 South/East Connector
Agency:	Santa Fe County
Project Type:	Road - New Construction
Cost/Fund:	\$10,700,000/Local General Funds
Start/End Date:	2019/2022
Update:	County staff has received and provided comments on the 60% design. Currently coordinating property acquisition with property owners prior to directing designer to move to 100% design. The easement exhibits should be available in November 2020. Project is not fully funded, an additional \$2,000,000 is required for this project.

Project:	S100570 Cerrillos Rd./ Second St.
Agency:	NMDOT
Project Type:	ADA Improvements
Cost/Fund:	\$1,386,000//Surface Transportation Program (STP), Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2019/?
Update:	This project is awaiting ROW acquisition from SFIS. SFIS has requested the NMDOT combine this ROW with S100680. Construction year is unknown. Have approximate ROW limits and will be presenting this to the SFIS Board in October and will need their approval before we finalize the ROW.

Project:	S100710 I 25 - Bridge 7177
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$1,500,000/National Highway Performance Program (NHPP)

Start/End Date:	2021/2022
Update:	This project is Bridge Rehab and includes raising the bridge. Letting Date is October 2021. Construction to be in Spring 2022. Project is on schedule

Project:	S100610 JUNCTION OF 1-25/US 285
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$705,000/National Highway Performance Program (NHPP)
Start/End Date:	2020/2021
Update:	Plans are completed and turned in. Bids have been submitted and are under review. Construction to begin in Spring 2021.

Project:	S100590 I 25 Frontage Bridge
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$930,300/National Highway Performance Program (NHPP)
Start/End Date:	2021/2022
Update:	Bridge Preservation Project. On schedule.

Project:	S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design
Agency:	NMDOT
Project Type:	Preliminary Engineering
Cost/Fund:	\$1,004,386/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	2020/2021
Update:	Alternatives being developed for Study. Public meeting to me in early 2021. Kick off meeting in June with Study completed in June 2021. Construction year is unknown and will be in future years STIP.

Project:	S100440 NM 466 (St. Michaels)
Agency:	NMDOT
Project Type:	Road - Add Capacity/Widening
Cost/Fund:	\$17,290,210/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2025
Update:	St. Michaels and St. Francis Interchange. Kick off Meeting for Study in June 2020. Final Design complete in 2024. Construction in Spring 2025.

Project:	M501138 NM 599: Mill/Inlay
Agency:	NMDOT

Project Type:	Road - Major Preservation
Cost/Fund:	\$4,899,572/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	
Update:	Maintenance Project was completed in 2019

Project:	M501135 NM 599: Nova Chip Overlay
Agency:	NMDOT
Project Type:	Road - Major Preservation
Cost/Fund:	\$2,500,000/Law 2019 Ch. 271 HB2, Sec. 9 (L089)
Start/End Date:	
Update:	Maintenance Project was completed in 2019

Project:	S100250 La Cienega/La Bajada Area Bridge
Agency:	NMDOT
Project Type:	Road - Resurface
Cost/Fund:	\$22,783,777/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2023
Update:	Slope Mitigation at La Bajada. Final Design complete in 2022 with construction in Spring of 2023. Estimate at \$41 Million with funding only at \$18 Million. The District is looking for additional funding to keep on schedule.

Project:	S100430 NM 599/US285 Ramp
Agency:	NMDOT
Project Type:	Safety
Cost/Fund:	\$3,833,620/Surface Transportation Program (STP)
Start/End Date:	2019/2021
Update:	Plans are complete. Letting Date December 2020. Construction Spring 2021

Project:	S100720 US-285, Lamy - USDOT 013802M
Agency:	NMDOT
Project Type:	Rail/Highway Crossing
Cost/Fund:	\$50,000/Railroad Crossing – Protective Devices (RRP)
Start/End Date:	2020/2021
Update:	New project to relocate active advance warning signals. Conducted a field review in October. On schedule.