

[Santa Fe MPO TIP Project Updates](#)

May 2023

**Project Directory:**

**Santa Fe MPO TIP Project Updates..... 1**

**S100370 Agua Fria St./Cottonwood Drive Intersection ..... 1**

**S100460 Guadalupe St. Reconstruction Road Diet ..... 2**

**S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass ..... 2**

**S100740 Bishop's Lodge Road Reconstruction Study ..... 2**

**S100650 Acequia Trail - Rufina to San Felipe ..... 3**

**S100770 Tierra Contenta Trail Extension ..... 3**

**S100750 Paseo del Sol Extension ..... 3**

**S100600 Arroyo de los Chamisos Crossing ..... 3**

**S100800 Buckman OHV Area Maintenance ..... 4**

**S100760 Arroyo Hondo Trail Segment 1 ..... 4**

**S100630 Arroyo Hondo Trail Segment 2 ..... 4**

**S100640 Arroyo Hondo Trail Segment 3 ..... 4**

**S100780 Rail Trail – Spur Ranch Road to 285..... 5**

**S100122 South/East Connector ..... 5**

**S100790 Avenida del Sur Extension ..... 5**

**S100710 I 25 - Bridge 7177 ..... 5**

**S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design ..... 6**

**S100681 Cerrillos Road NM 14 Roadway Reconstruction ..... 6**

**S100440 NM 466 (St. Michaels)..... 6**

**S100720 US-285, Lamy - USDOT 013802M ..... 6**

**S100730 I-25 Pavement Preservation ..... 6**

Blue = City Project	Orange = County Project	Green = NMDOT Project
---------------------	-------------------------	-----------------------

Project:	<a href="#">S100370 Agua Fria St./Cottonwood Drive Intersection</a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$3,180,628/Highway Safety Improvement Program (HSIP)
Start/End Date:	2015/2023
Update:	City failed to obtain a Temporary Construction Permit (TCP) from Paseo del Rio Subdivision Developers and Homeowners Assn. For them to agree with TCP, they wanted the City Land Use Department to accept the subdivision/project which Land Use does not want to do until all Code-related issues have been resolved. However, the Developers don't want to comply with Land Use' Conditions. An Agreement was reached with NMDOT on 05/22/2023 to re-design the project's Traffic Control Plans. The purpose of the TCP is to give

	<p>subdivision residents easier access (ingress and egress) during construction. Although the road will be dedicated to the City after acceptance, the City is willing to pay the Developers temporary ROW use. However, they did not want to negotiate. The City tried to work with them for more than a year. The impact of this new Traffic Control Plans would be inconvenient access (ingress and egress) for the subdivision residents (longer route rather than direct access to the subdivision). Construction estimated to last 6-9 months (depending on the weather and supply chain).</p> <p>The City has to submit the Traffic Control Plans to NMDOT within two weeks. In the meantime all NMDOT certs need to be updated prior to PS&amp;E review scheduled for July/August. Until then, construction funding of \$3M cannot be obligated. City cannot afford to miss this deadline. City will lose HSIP funding.</p>
--	---

Project:	<a href="#"><b>S100460 Guadalupe St. Reconstruction Road Diet</b></a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$10,709,444/Highway Safety Improvement Program (HSIP)
Start/End Date:	2017/2023
Update:	GM Emulsion Contract approved 05/02. City met with Consultants and Contractor 05/10 to determine Contractors' readiness. City trying to schedule the pre-construction meeting with NMDOT & FHWA in June (probably June 21). Construction will start with Guadalupe Bridge pavement rehabilitation in July/August.

Project:	<a href="#"><b>S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass</b></a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,984,999/Highway Safety Improvement Program (HSIP)
Start/End Date:	2020/2024
Update:	Received NMDOT 30% design comments on 05/15. Scheduled for 30% design review on 06/02 from 10-12 for review.

Project:	<a href="#"><b>S100740 Bishop's Lodge Road Reconstruction Study</b></a>
Agency:	City of Santa Fe
Project Type:	Road - Reconstruction
Cost/Fund:	\$800,000/Local Government Transportation Project Fund (TPF)
Start/End Date:	2022-2026
Update:	30% design was accepted by City Staff, BPAC and County on 05/02. 60% design submission is scheduled in June. Construction cost estimate at 30% design is estimated at \$28M. In July, City Project Manager will apply for construction funding from ss4a for Phases 1-2/3 for \$20M (maximum funding). If successful,

another \$10M needs to be obtained from another funding source, most likely another federal program. Could be HSIP or RAISE.

Project:	<a href="#"><b>S100650 Acequia Trail - Rufina to San Felipe</b></a>
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$3,575,000/Transportation Alternatives Program and Congestion Mitigation and Air Quality Program
Start/End Date:	2021-2025
Update:	Still waiting for executed contract. Submitted to NMDOT on 04/18/2023. Contract expiring December 30, 2023. City will request extension September 1, 2023.

Project:	<a href="#"><b>S100770 Tierra Contenta Trail Extension</b></a>
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$2,000,000/Transportation Alternatives Program and City of Santa Fe
Start/End Date:	2018-2023
Update:	<p>Met with NMDOT 05/21/2023. City preparing for 90% design review with NMDOT 1st week of June. Project scaled down to only trail extension. Not going to construct improvements on Lucia Lane since there is no available funding for Lucia Lane. Also, we don't have time to meet the deadline for funding obligation if we add improvements on Lucia Lane due to ROW. If we can't meet the deadline for funding obligation (September 1st) we will lose TAP funding.</p> <p>Our ROW Attorneys (Montgomery and Andrews) will try to negotiate the acquisition of the last parcel early June.</p> <p>City is in the process of applying for 5 NMDOT certifications to get PS&amp;E approval. Without PS&amp;E approval of the construction plans, TAP funding cannot be obligated and City will lose the funding. PS&amp;E review scheduled July/August.</p>

Project:	<a href="#"><b>S100750 Paseo del Sol Extension</b></a>
Agency:	City of Santa Fe
Project Type:	Road – New Construction
Cost/Fund:	\$800,000/Transportation Project Fund
Start/End Date:	2022-2025
Update:	Conceptual design accepted by City Staff and BPAC on 02/09. Consultants working on 30% design.

Project:	<a href="#"><b>S100600 Arroyo de los Chamisos Crossing</b></a>
Agency:	City of Santa Fe

Project Type:	Road – New Construction
Cost/Fund:	\$1,150,000/Transportation Project Fund
Start/End Date:	2018-2027
Update:	Phase B (supplemental work has been completed in February 2023) Consultants started working on Phase C – Environmental Documentation. Phase D - Preliminary Engineering (30% design) is expected to be completed December 30, 2023. Project Manager Consultant submitted additional funding request of \$2.2M to finish Final Design and \$1.5M for ROW acquisition (05/22). City’s TPF funding request for Arroyo Chamisos final design for \$660K was denied.

Project:	<a href="#">S100800 Buckman OHV Area Maintenance</a>
Agency:	City of Santa Fe
Project Type:	Other Trails
Cost/Fund:	\$142,122/Recreational Trails Program
Start/End Date:	2024
Update:	Awarded funds this spring.

Project:	<a href="#">S100760 Arroyo Hondo Trail Segment 1</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$3,103,696/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2024-2026
Update:	Still awhile out (we will be doing a study for NM 14 crossing after completion of segments 2 and 3 in 2024) – will proceed with design once preliminary crossing of NM 14 completed and access point agreed upon (over, under, or use existing arroyo culverts)

Project:	<a href="#">S100630 Arroyo Hondo Trail Segment 2</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,802,454/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2024
Update:	90% review done with NMDOT, 100% doc’s by June, still awaiting Turquoise Trail easement for segment 2 should be complete by June, out to bid by August and construction to start late September/early October with completion spring of 2024.

Project:	<a href="#">S100640 Arroyo Hondo Trail Segment 3</a>
Agency:	Santa Fe County

Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$2,000,249/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2024
Update:	90% review done with NMDOT, 100% doc's by June, out to bid by August and construction to start late September/early October with completion spring of 2024.

Project:	<a href="#">S100780 Rail Trail – Spur Ranch Road to 285</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,172,772/American Rescue Plan, Local General Funds
Start/End Date:	2022/2024
Update:	Finalizing contract extension with Otak so they can begin design work on segment 6 – we need to work around one property for them to be willing to grant us an easement. Should be good to go on design by June with completion late fall for design work and easements on 5 properties. Construction timetable would be spring.

Project:	<a href="#">S100122 South/East Connector</a>
Agency:	Santa Fe County
Project Type:	Road - New Construction
Cost/Fund:	\$21,193,578/Local General Funds, Transportation Project Fund
Start/End Date:	2019/2023
Update:	Under construction. Estimated completion January 2024.

Project:	<a href="#">S100790 Avenida del Sur Extension</a>
Agency:	Santa Fe County
Project Type:	Road - New Construction
Cost/Fund:	\$1,000,000/Local General Funds
Start/End Date:	2023/2027
Update:	New project.

Project:	<a href="#">S100710 I 25 - Bridge 7177</a>
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$1,606,211/National Highway Performance Program (NHPP)
Start/End Date:	2021/2022
Update:	Project has been completed.

Project:	<a href="#">S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design</a>
Agency:	NMDOT
Project Type:	Preliminary Engineering
Cost/Fund:	\$4,863,779/Law 2019 Ch. 271 HB2, Sec. 9 (L089), Road Fund
Start/End Date:	2020/2023
Update:	Phase A/B Study is complete. Phase C is underway.

Project:	<a href="#">S100681 Cerrillos Road NM 14 Roadway Reconstruction</a>
Agency:	NMDOT
Project Type:	Road – Major Rehabilitation
Cost/Fund:	\$28,990,607/HB2 – 2021, 2022 Legislative Session
Start/End Date:	2020/2026
Update:	Project is moving forward towards 60% plans. ROW discussion and property owner interviews are being conducted.

Project:	<a href="#">S100440 NM 466 (St. Michaels)</a>
Agency:	NMDOT
Project Type:	Road - Add Capacity/Widening
Cost/Fund:	\$17,890,210/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2025
Update:	Phase A is completed, Second Public meeting will be scheduled this summer.

Project:	<a href="#">S100720 US-285, Lamy - USDOT 013802M</a>
Agency:	NMDOT
Project Type:	Rail/Highway Crossing
Cost/Fund:	\$224,000/Railroad Crossing – Protective Devices (RRP)
Start/End Date:	2020/2023
Update:	Field meeting set up for July to discuss improvements.

Project:	<a href="#">S100730 I-25 Pavement Preservation</a>
Agency:	NMDOT
Project Type:	Road – Major Preservation
Cost/Fund:	\$20,000,000/National Highway Performance Program (NHPP)
Start/End Date:	2025-2026
Update:	Plans are at 30%