

[Santa Fe MPO TIP Project Updates](#)

April 2022

**Project Directory:**

**Santa Fe MPO TIP Project Updates..... 1**

**S100370 Agua Fria St./Cottonwood Drive Intersection ..... 1**

**S100460 Guadalupe St. Reconstruction Road Diet ..... 1**

**S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass..... 2**

**S100740 Bishop's Lodge Road Reconstruction Study ..... 2**

**S100650 Acequia Trail - Rufina to San Felipe ..... 2**

**S100770 Tierra Contenta Trail Extension..... 2**

**S100750 Paseo del Sol Extension ..... 3**

**S100760 Arroyo Hondo Trail Segment 1 ..... 3**

**S100630 Arroyo Hondo Trail Segment 2 ..... 3**

**S100640 Arroyo Hondo Trail Segment 3 ..... 3**

**S100122 South/East Connector ..... 3**

**S100710 I 25 - Bridge 7177 ..... 4**

**S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design ..... 4**

**S100681 Cerrillos Road NM 14 Roadway Reconstruction ..... 4**

**S100440 NM 466 (St. Michaels)..... 4**

**S100720 US-285, Lamy - USDOT 013802M ..... 4**

**S100730 I-25 Pavement Preservation ..... 5**

Blue = City Project	Orange = County Project	Green = NMDOT Project
---------------------	-------------------------	-----------------------

Project:	<a href="#">S100370 Agua Fria St./Cottonwood Drive Intersection</a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$1,796,000/Highway Safety Improvement Program (HSIP)
Start/End Date:	2015/2023
Update:	Currently working on ROW certification. At 90% design review with NMDOT, they required the project to acquire a Temporary Construction Permit (TCP) for the Traffic Control Plan. An Early Neighborhood Notification meeting will be held later this month. Construction has been delayed. An additional \$1M is needed to construct this project.

Project:	<a href="#">S100460 Guadalupe St. Reconstruction Road Diet</a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$7,181,362/Highway Safety Improvement Program (HSIP)

Start/End Date:	2017/2023
Update:	This project has been delayed because it is being merged with Guadalupe Bridge Rehabilitation Project. All the certifications are being merged. Working on the last ROW acquisition which we anticipate getting completed by mid-May. Additional construction funding of \$3.5M is being requested from HSIP.

Project:	<a href="#">S100470 St. Michael's Dr. Rail Trail Pedestrian Crossing/Underpass</a>
Agency:	City of Santa Fe
Project Type:	Safety
Cost/Fund:	\$4,984,999/Highway Safety Improvement Program (HSIP)
Start/End Date:	2020/2024
Update:	Working on Phase I – Study: Completed tasks include Property Ownership Maps; Surveying & Mapping; Utility Designation, Location and Mapping; and Conceptual Design.

Project:	<a href="#">S100740 Bishop's Lodge Road Reconstruction Study</a>
Agency:	City of Santa Fe
Project Type:	Road - Reconstruction
Cost/Fund:	\$800,000/Local Government Transportation Project Fund (TPF)
Start/End Date:	2022-2023
Update:	Survey topo drawing completed for the original project termini (Paseo de Peralta through Circle Drive. Project termini will be amended from Artist Rd through County boundary; awaiting decision from SFMPO and NMDOT how to move forward. Began Hydrologic Review and Scoping Report. Early Neighborhood Notification meeting planned for mid-May.

Project:	<a href="#">S100650 Acequia Trail - Rufina to San Felipe</a>
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$3,300,000/Transportation Alternatives Program and Congestion Mitigation and Air Quality Program
Start/End Date:	2021-2024
Update:	

Project:	<a href="#">S100770 Tierra Contenta Trail Extension</a>
Agency:	City of Santa Fe
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$2,000,000/Transportation Alternatives Program and City of Santa Fe
Start/End Date:	2018-2023
Update:	

Project:	<a href="#">S100750 Paseo del Sol Extension</a>
Agency:	City of Santa Fe
Project Type:	Road – New Construction
Cost/Fund:	\$800,000/Transportation Project Fund
Start/End Date:	2022
Update:	

Project:	<a href="#">S100760 Arroyo Hondo Trail Segment 1</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$318,947/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2024
Update:	New project

Project:	<a href="#">S100630 Arroyo Hondo Trail Segment 2</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,437,046/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2022
Update:	We are still in a holding pattern since we haven't been able to move forward with ROW acquisitions of Turquoise Trail parcels. We are almost at 90% design documents. As soon as we get easements in place we will be able to review and go out to bid for start of construction (hopefully later this fall).

Project:	<a href="#">S100640 Arroyo Hondo Trail Segment 3</a>
Agency:	Santa Fe County
Project Type:	Bicycle and Pedestrian
Cost/Fund:	\$1,721,870/Congestion Mitigation and Air Quality (CMAQ)
Start/End Date:	2020/2022
Update:	We are still in a holding pattern since we haven't been able to move forward with ROW acquisitions of Turquoise Trail parcels. We are almost at 90% design documents. As soon as we get easements in place we will be able to review and go out to bid for start of construction (hopefully later this fall).

Project:	<a href="#">S100122 South/East Connector</a>
Agency:	Santa Fe County
Project Type:	Road - New Construction
Cost/Fund:	\$13,864,995/Local General Funds

Start/End Date:	2019/2023
Update:	Applied for more construction funds. The RFQ for construction has been released and then the RFP will be. The county plans to award the chosen company by early October.

Project:	<a href="#">S100710 I 25 - Bridge 7177</a>
Agency:	NMDOT
Project Type:	Bridge - Rehab
Cost/Fund:	\$1,606,211/National Highway Performance Program (NHPP)
Start/End Date:	2021/2022
Update:	Construction has begun. April 2022

Project:	<a href="#">S100680 Cerrillos Road Phase IA, B, C, D; phase II Final Design</a>
Agency:	NMDOT
Project Type:	Preliminary Engineering
Cost/Fund:	\$3,354,386/Law 2019 Ch. 271 HB2, Sec. 9 (L089), Road Fund
Start/End Date:	2020/2023
Update:	Phase IA complete moving into Phase IB

Project:	<a href="#">S100681 Cerrillos Road NM 14 Roadway Reconstruction</a>
Agency:	NMDOT
Project Type:	Road – Major Rehabilitation
Cost/Fund:	\$30,500,000/HB2 – 2021, 2022 Legislative Session
Start/End Date:	2024
Update:	Construction will follow once design in completed.

Project:	<a href="#">S100440 NM 466 (St. Michaels)</a>
Agency:	NMDOT
Project Type:	Road - Add Capacity/Widening
Cost/Fund:	\$17,890,210/Surface Transportation Program (STP), National Highway Performance Program (NHPP)
Start/End Date:	2019/2025
Update:	Phase 1A complete moving into Phase IB.

Project:	<a href="#">S100720 US-285, Lamy - USDOT 013802M</a>
Agency:	NMDOT
Project Type:	Rail/Highway Crossing
Cost/Fund:	\$150,000/Railroad Crossing – Protective Devices (RRP)

Start/End Date:	2020/2023
Update:	No update at this time.

Project:	<a href="#">S100730 I-25 Pavement Preservation</a>
Agency:	NMDOT
Project Type:	Road – Major Preservation
Cost/Fund:	\$20,000,000/National Highway Performance Program (NHPP)
Start/End Date:	2025-2026
Update:	Currently under Preliminary design.